EXTENSION OF TIME PROPOSAL

1	Name of Work	Emergency works in ward no -02 of yelahanka Sub division
2	Amount of Work Portion	Rs. 26.74 lakhs
3	Estimated Cost	Rs 30.00 lakhs
4	Name of Contractor	Sri G Muniraju (KBS Engineering works)
5	Agreement No	EE(YNK.D)E-PMT-03 /W.O/ 00118 /2018-19 Dt : 21-02-2019
6	No and date under which work order issued	EE(YNK.D)E-PMT-03 /W.O/ 00118 /2018-19 Dt : 21-02-2019
7	Time limit originally fixed for completion	240 days
8	Date of application by the contractor for granting extension of time	18-10-2019
9	Date of receipt of application in the sub division office	18-10-2019
10	Extension granted if any	
	i)	
	ii)	
11	Work carried out by the contractor during the original period stipulated in the contract	Earth work excavation for CC drain and laying 1: 4:8 for bed and pipe line work
12	Work carried out during 1st extension	
13	Work carried out during 2nd extension	
14	Time now applied for	78 days
15	Date of recommending time limit applied for	
16	Whether the original application of the contractor is enclosed.	
17	Balance of work remaining to be done	Balance work has to be done in the Time extension period,
18	Probable time required for completion of remaining work	78 days
19	Cost of work charged establishment charged on the work after the expairy of original period.	

20	Whether notice as per clause of contract has been issued.	yes
21	Remarks of the AEE and the daily rate of penalty proposed	
22	Remarks of the EE with the daily rate of penalty proposed	Impose penalty @ Rs 25/- day

Assistant Engineer

Assistant Executive Engineer
Yelahanka Sub Division Bangalore-64

Executive Engineer
Yelahanka Division Bangalore-64

Chief Engineer
Yelahanka Zone, Bangalore-64